

Phases	Estimated Duration	Traffic Impact	Parking Restriction
Phase 1 Roundabout Truck Apron Construction	May 6 – May 19	Traffic maintained	One quadrant of the Square closed to parking.
Phase 2 North Leg Installation	May 20 – Jun 24	100 block of N. Main St. closure (Monument Sq. to Court St.)	100 block of N. Main St. and up to two quadrants of the Square closed to parking.
Phase 3 East Leg Installation	Jun 25 – Aug 4	100 block of Scioto St. closure (Monument Sq. to Locust St.)	100 block of Scioto St. and up to two quadrants of the Square closed to parking.
Phase 4 South Leg Installation	Aug 5 – Sep 11	100 block of S. Main St. closure (Monument Sq. to Market St.)	100 block of S. Main St. and up to two quadrants of the Square closed to parking.
Phase 5 West Leg Installation	Sep 12 – Oct 20	100 block of Miami St. closure (Monument Sq. to Walnut St.)	100 block of Miami St. and up to two quadrants of the Square closed to parking.
Phase 6 Final Project Milling and Paving (overnight)	Oct 21 – Oct 31	Traffic maintained	Parking restricted during the paving and milling operations.